

## Prilog 2

---

**Rajman, Ivan**

**Supplement / Prilog**

*Publication year / Godina izdavanja:* **2023**

*Permanent link / Trajna poveznica:* <https://urn.nsk.hr/urn:nbn:hr:190:796354>

*Rights / Prava:* [Attribution 4.0 International](#)/[Imenovanje 4.0 međunarodna](#)

*Download date / Datum preuzimanja:* **2024-08-06**



*Repository / Repozitorij:*

[Repository of the University of Rijeka, Faculty of Engineering](#)



| ID | Task Mode | Task Name                                      | Duration           | Start              | Finish              | Predecessors | Resource Names       | Cost               | Work               | Qtr 1, 2023   |     |     | Qtr 2, 2023 |     |     | Qtr 3, 2023 |     |     | Qtr 4, 2023 |     |     | Qtr 1, 2024 |     |     | Qtr 2, 2024 |  |
|----|-----------|--|--------------------|--------------------|---------------------|--------------|----------------------|--------------------|--------------------|---|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|--|
|    |           |  |                    |                    |                     |              |                      |                    |                    | Jan   | Feb | Mar | Apr         | May | Jun | Jul         | Aug | Sep | Oct         | Nov | Dec | Jan         | Feb | Mar | Apr         |  |
| 1  |           | <b>Oprema tankova tereta</b>                   | <b>171,6 days?</b> | <b>Thu 1.6.23</b>  | <b>Fri 26.1.24</b>  |              |                      | <b>€360.099,20</b> | <b>5.267,2 hrs</b> | <b>Oprema tankova tereta</b>                          |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 2  |           | <b>Cjevarski radovi</b>                        | <b>90 days</b>     | <b>Thu 1.6.23</b>  | <b>Wed 4.10.23</b>  |              |                      | <b>€88.200,00</b>  | <b>1.440 hrs</b>   | <b>Cjevarski radovi</b>                               |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 3  |           | Montaža cjevovoda grijanja tankova tereta      | 26 days            | Thu 1.6.23         | Thu 6.7.23          |              | Cjevvari (6)[200%]   | €25.320,00         | 416 hrs            |   |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 4  |           | Montaža spusne cijevi tereta                   | 18 days            | Fri 7.7.23         | Tue 1.8.23          | 3            | Cjevvari (6)[200%]   | €17.640,00         | 288 hrs            | <b>Montaža spusne cijevi tereta</b>                   |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 5  |           | Montaža priključaka tankova tereta             | 18 days            | Wed 2.8.23         | Fri 25.8.23         | 4            | Cjevvari (6)[200%]   | €17.640,00         | 288 hrs            | <b>Montaža priključaka tankova tereta</b>             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 6  |           | Montaža cjevovoda za sondiranje tankova tereta | 18 days            | Mon 28.8.23        | Wed 20.9.23         | 5            | Cjevvari (6)[200%]   | €17.640,00         | 288 hrs            | <b>Montaža cjevovoda za sondiranje tankova tereta</b> |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 7  |           | Montaža odušnika tankova tereta (P/V ventili)  | 10 days            | Thu 21.9.23        | Wed 4.10.23         | 6            | Cjevvari (6)[200%]   | €9.960,00          | 160 hrs            | <b>Montaža odušnika tankova tereta (P/V ventili)</b>  |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 8  |           | <b>Bravarski radovi</b>                        | <b>58,4 days</b>   | <b>Mon 7.8.23</b>  | <b>Thu 26.10.23</b> |              |                      | <b>€57.504,00</b>  | <b>934,4 hrs</b>   | <b>Bravarski radovi</b>                               |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 9  |           | Montaža ljestvi tankova tereta                 | 20 days            | Mon 7.8.23         | Fri 1.9.23          | 3FS+21 days  | Bravari (6)[200%]    | €19.560,00         | 320 hrs            |   |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 10 |           | Montaža platformi tankova tereta               | 18 days            | Mon 4.9.23         | Wed 27.9.23         | 9            | Bravari (6)[200%]    | €17.640,00         | 288 hrs            |   |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 11 |           | Montaža ograda i rukohvata tankova tereta      | 12 days            | Thu 28.9.23        | Fri 13.10.23        | 10           | Bravari (6)[200%]    | €11.880,00         | 192 hrs            |   |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 12 |           | Montaža grotlašca tankova tereta               | 8,4 days           | Mon 16.10.23       | Thu 26.10.23        | 11           | Bravari (6)[200%]    | €8.424,00          | 134,4 hrs          | <b>Montaža grotlašca tankova tereta</b>               |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 13 |           | <b>Mehaničarski radovi</b>                     | <b>45,6 days</b>   | <b>Mon 28.8.23</b> | <b>Mon 30.10.23</b> |              |                      | <b>€55.051,20</b>  | <b>729,6 hrs</b>   | <b>Mehaničarski radovi</b>                            |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 14 |           | Montaža uronjene pumpe                         | 12 days            | Mon 28.8.23        | Tue 12.9.23         | 5            | Mehaničari (6)[200%] | €14.244,00         | 192 hrs            | <b>Montaža uronjene pumpe</b>                         |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 15 |           | Montaža mašina za pranje tankova tereta        | 8,4 days           | Wed 13.9.23        | Mon 25.9.23         | 14           | Mehaničari (6)[200%] | €10.096,80         | 134,4 hrs          | <b>Montaža mašina za pranje tankova tereta</b>        |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |
| 16 |           | Montaža tank radara                            | 8,4 days           | Mon 25.9.23        | Thu 5.10.23         | 15           | Mehaničari (6)[200%] | €10.096,80         | 134,4 hrs          | <b>Montaža tank radara</b>                            |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |  |

Project: Varijanta 1  
Date: Thu 6.7.23

|                  |  |                    |  |                       |  |                    |  |                 |  |
|------------------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Cjevarski radovi |  | Inactive Task      |  | Manual Summary Rollup |  | External Milestone |  | Manual Progress |  |
| Split            |  | Inactive Milestone |  | Manual Summary        |  | Deadline           |  |                 |  |
| Milestone        |  | Inactive Summary   |  | Start-only            |  | Critical           |  |                 |  |
| Summary          |  | Manual Task        |  | Finish-only           |  | Critical Split     |  |                 |  |
| Project Summary  |  | Duration-only      |  | External Tasks        |  | Progress           |  |                 |  |

| ID | Task Mode | Task Name   | Duration    | Start        | Finish       | Predecessors | Resource Names                | Cost        | Work        | Qtr 1, 2023                                    |     |     | Qtr 2, 2023 |     |     | Qtr 3, 2023 |     |     | Qtr 4, 2023 |     |     | Qtr 1, 2024                   |     |     | Qtr 2, 2024 |
|----|-----------|---|-------------|--------------|--------------|--------------|-------------------------------|-------------|-------------|--|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------------------------|-----|-----|-------------|
|    |           |   |             |              |              |              |                               |             |             | Jan  | Feb | Mar | Apr         | May | Jun | Jul         | Aug | Sep | Oct         | Nov | Dec | Jan                           | Feb | Mar | Apr         |
| 17 |           | Montaža alarma nivoa                              | 5,6 days    | Thu 5.10.23  | Fri 13.10.23 | 16           | Mehaničari (6)[200%]          | €6.871,20   | 89,6 hrs    | Montaža alarma nivoa                           |     |     |             |     |     |             |     |     |             |     |     | Mehaničari (6)[200%]          |     |     |             |
| 18 |           | Montaža uređaja za uzimanje uzoraka               | 5,6 days    | Fri 13.10.23 | Fri 20.10.23 | 17           | Mehaničari (6)[200%]          | €6.871,20   | 89,6 hrs    | Montaža uređaja za uzimanje uzoraka            |     |     |             |     |     |             |     |     |             |     |     | Mehaničari (6)[200%]          |     |     |             |
| 19 |           | Montaža uređaja za mjerenje temperature tereta    | 5,6 days    | Mon 23.10.23 | Mon 30.10.23 | 18           | Mehaničari (6)[200%]          | €6.871,20   | 89,6 hrs    | Montaža uređaja za mjerenje temperature tereta |     |     |             |     |     |             |     |     |             |     |     | Mehaničari (6)[200%]          |     |     |             |
| 20 |           | Bojenje tankova tereta                            | 68,8 days   | Mon 16.10.23 | Thu 18.1.24  |              |                               | €135.696,00 | 1.100,8 hrs | Bojenje tankova tereta                         |     |     |             |     |     |             |     |     |             |     |     |                               |     |     |             |
| 21 |           | Priprema površine (steel work)                    | 24 days     | Mon 16.10.23 | Thu 16.11.23 | 11           | Pituri (12)[200%]             | €46.800,00  | 384 hrs     |  |     |     |             |     |     |             |     |     |             |     |     |                               |     |     |             |
| 22 |           | Brušenje zavarenih dijelova                       | 16 days     | Fri 17.11.23 | Fri 8.12.23  | 21           | Pituri (12)[200%]             | €31.440,00  | 256 hrs     |  |     |     |             |     |     |             |     |     |             |     |     |                               |     |     |             |
| 23 |           | Pjeskarenje površine tankova tereta               | 12 days     | Mon 11.12.23 | Tue 26.12.23 | 22           | Pituri (12)[200%]             | €23.760,00  | 192 hrs     |  |     |     |             |     |     |             |     |     |             |     |     |                               |     |     |             |
| 24 |           | Bojenje tankova tereta                            | 8,4 days    | Wed 27.12.23 | Mon 8.1.24   | 23           | Pituri (12)[200%]             | €16.848,00  | 134,4 hrs   |  |     |     |             |     |     |             |     |     |             |     |     |                               |     |     |             |
| 25 |           | Stvrdnjavanje (hot curing)                        | 8,4 days    | Mon 8.1.24   | Thu 18.1.24  | 24           | Pituri (12)[200%]             | €16.848,00  | 134,4 hrs   |  |     |     |             |     |     |             |     |     |             |     |     |                               |     |     |             |
| 26 |           | Ispitivanje                                       | 142,6 days? | Wed 12.7.23  | Fri 26.1.24  |              |                               | €23.648,00  | 1.062,4 hrs | Ispitivanje                                    |     |     |             |     |     |             |     |     |             |     |     |                               |     |     |             |
| 27 |           | Ispitivanje cjevarskih radova                     | 66,8 days   | Wed 12.7.23  | Thu 12.10.23 |              |                               | €6.744,00   | 307,2 hrs   | Ispitivanje cjevarskih radova                  |     |     |             |     |     |             |     |     |             |     |     |                               |     |     |             |
| 28 |           | Pregled montaže cjevovoda grijanja tankova tereta | 5,6 days    | Wed 12.7.23  | Wed 19.7.23  | 3FS+3 days   | Ispitivači/Cjevvari (2)[200%] | €1.912,00   | 89,6 hrs    | Ispitivanje cjevovoda grijanja tankova tereta  |     |     |             |     |     |             |     |     |             |     |     | Ispitivači/Cjevvari (2)[200%] |     |     |             |
| 29 |           | Pregled montaže spusne cijevi tereta              | 4 days      | Mon 7.8.23   | Thu 10.8.23  | 4FS+3 days   | Ispitivači/Cjevvari (2)[200%] | €1.400,00   | 64 hrs      | Pregled montaže spusne cijevi tereta           |     |     |             |     |     |             |     |     |             |     |     | Ispitivači/Cjevvari (2)[200%] |     |     |             |
| 30 |           | Pregled montaže priključaka tankova tereta        | 4 days      | Thu 31.8.23  | Tue 5.9.23   | 5FS+3 days   | Ispitivači/Cjevvari (2)[200%] | €1.400,00   | 64 hrs      | Pregled montaže priključaka tankova tereta     |     |     |             |     |     |             |     |     |             |     |     | Ispitivači/Cjevvari (2)[200%] |     |     |             |

Project: Varijanta 1  
Date: Thu 6.7.23

|                  |  |                    |  |                       |  |                    |  |                 |  |
|------------------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Cjevarski radovi |  | Inactive Task      |  | Manual Summary Rollup |  | External Milestone |  | Manual Progress |  |
| Split            |  | Inactive Milestone |  | Manual Summary        |  | Deadline           |  |                 |  |
| Milestone        |  | Inactive Summary   |  | Start-only            |  | Critical           |  |                 |  |
| Summary          |  | Manual Task        |  | Finish-only           |  | Critical Split     |  |                 |  |
| Project Summary  |  | Duration-only      |  | External Tasks        |  | Progress           |  |                 |  |

| ID | Task Mode | Task Name  | Duration          | Start              | Finish             | Predecessors | Resource Names                  | Cost             | Work             | Qtr 1, 2023 |     |     | Qtr 2, 2023 |     |     | Qtr 3, 2023 |     |     | Qtr 4, 2023 |     |     | Qtr 1, 2024 |     |     | Qtr 2, 2024 |
|----|-----------|--|-------------------|--------------------|--------------------|--------------|---------------------------------|------------------|------------------|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|
|    |           |  |                   |                    |                    |              |                                 |                  |                  | Jan         | Feb | Mar | Apr         | May | Jun | Jul         | Aug | Sep | Oct         | Nov | Dec | Jan         | Feb | Mar | Apr         |
| 31 |           | Pregled montaže cjevovoda za sondiranje tankova tereta | 2,8 days          | Tue 26.9.23        | Thu 28.9.23        | 6FS+3 days   | Ispitivači/Cjevvari (2)[200%]   | €1.016,00        | 44,8 hrs         |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |
| 32 |           | Pregled montaže odušnika tankova tereta (P/V ventili)  | 2,8 days          | Tue 10.10.23       | Thu 12.10.23       | 7FS+3 days   | Ispitivači/Cjevvari (2)[200%]   | €1.016,00        | 44,8 hrs         |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |
| 33 |           | <b>Ispitivanje bravarskih radova</b>                   | <b>40,4 days</b>  | <b>Thu 7.9.23</b>  | <b>Thu 2.11.23</b> |              |                                 | <b>€4.192,00</b> | <b>185,6 hrs</b> |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |
| 34 |           | Pregled montaže ljestvi tankova tereta                 | 4 days            | Thu 7.9.23         | Tue 12.9.23        | 9FS+3 days   | Ispitivači/Bravari (2)[200%]    | €1.400,00        | 64 hrs           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |
| 35 |           | Pregled montaže platformi tankova tereta               | 2,8 days          | Tue 3.10.23        | Thu 5.10.23        | 10FS+3 days  | Ispitivači/Bravari (2)[200%]    | €1.016,00        | 44,8 hrs         |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |
| 36 |           | Pregled montaže ograda I rukohvata tankova tereta      | 2,8 days          | Thu 19.10.23       | Mon 23.10.23       | 11FS+3 days  | Ispitivači/Bravari (2)[200%]    | €1.016,00        | 44,8 hrs         |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |
| 37 |           | Pregled montaže grotlašaca tankova tereta              | 2 days            | Tue 31.10.23       | Thu 2.11.23        | 12FS+3 days  | Ispitivači/Bravari (2)[200%]    | €760,00          | 32 hrs           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |
| 38 |           | <b>Ispitivanje mehaničarskih radova</b>                | <b>34,8 days?</b> | <b>Mon 18.9.23</b> | <b>Fri 3.11.23</b> |              |                                 | <b>€4.048,00</b> | <b>166,4 hrs</b> |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |
| 39 |           | Pregled montaže uronjene pumpe                         | 2,8 days          | Mon 18.9.23        | Wed 20.9.23        | 14FS+3 days  | Ispitivači/Mehaničari (2)[200%] | €1.016,00        | 44,8 hrs         |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |

Project: Varijanta 1  
Date: Thu 6.7.23

|                  |  |                    |  |                       |  |                    |  |                 |  |
|------------------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Cjevarski radovi |  | Inactive Task      |  | Manual Summary Rollup |  | External Milestone |  | Manual Progress |  |
| Split            |  | Inactive Milestone |  | Manual Summary        |  | Deadline           |  |                 |  |
| Milestone        |  | Inactive Summary   |  | Start-only            |  | Critical           |  |                 |  |
| Summary          |  | Manual Task        |  | Finish-only           |  | Critical Split     |  |                 |  |
| Project Summary  |  | Duration-only      |  | External Tasks        |  | Progress           |  |                 |  |

| ID | Task Mode | Task Name                                       | Duration  | Start        | Finish       | Predecessors | Resource Names                  | Cost      | Work      | Qtr 1, 2023                                     |     |     | Qtr 2, 2023 |     |     | Qtr 3, 2023 |     |     | Qtr 4, 2023 |     |     | Qtr 1, 2024 |     |                                 | Qtr 2, 2024 |     |
|----|-----------|---|-----------|--------------|--------------|--------------|---------------------------------|-----------|-----------|---|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|---------------------------------|-------------|-----|
|    |           |   |           |              |              |              |                                 |           |           | Jan   | Feb | Mar | Apr         | May | Jun | Jul         | Aug | Sep | Oct         | Nov | Dec | Jan         | Feb | Mar                             | Apr         | May |
| 40 |           | Pregled montaže mašina za pranje tankova tereta | 2,8 days  | Thu 28.9.23  | Tue 3.10.23  | 15FS+3 days  | Ispitivači/Mehaničari (2)[200%] | €1.016,00 | 44,8 hrs  | Pregled montaže mašina za pranje tankova tereta |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Mehaničari (2)[200%] |             |     |
| 41 |           | Pregled montaže tanka radara                    | 2 days    | Tue 10.10.23 | Thu 12.10.23 | 16FS+3 days  | Ispitivači/Mehaničari (2)[200%] | €760,00   | 32 hrs    | Pregled montaže tanka radara                    |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Mehaničari (2)[200%] |             |     |
| 42 |           | Pregled montaže alarma nivoa                    | 1,2 days  | Wed 18.10.23 | Thu 19.10.23 | 17FS+3 days  | Ispitivači/Mehaničari (2)[200%] | €504,00   | 19,2 hrs  | Pregled montaže alarma nivoa                    |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Mehaničari (2)[200%] |             |     |
| 43 |           | Pregled uređaja za uzimanje uzoraka             | 0,4 days? | Thu 26.10.23 | Thu 26.10.23 | 18FS+3 days  | Ispitivači/Mehaničari (2)[200%] | €248,00   | 6,4 hrs   | Pregled uređaja za uzimanje uzoraka             |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Mehaničari (2)[200%] |             |     |
| 44 |           | Pregled uređaja za mjerenje temperature tereta  | 1,2 days  | Thu 2.11.23  | Fri 3.11.23  | 19FS+3 days  | Ispitivači/Mehaničari (2)[200%] | €504,00   | 19,2 hrs  | Pregled uređaja za mjerenje temperature tereta  |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Mehaničari (2)[200%] |             |     |
| 45 |           | Ispitivanje bojenja tankova tereta              | 47,6 days | Wed 22.11.23 | Fri 26.1.24  |              |                                 | €8.664,00 | 403,2 hrs | Ispitivanje bojenja tankova tereta              |     |     |             |     |     |             |     |     |             |     |     |             |     |                                 |             |     |
| 46 |           | Pregled pripreme površine (steel work)          | 5,6 days  | Wed 22.11.23 | Wed 29.11.23 | 21FS+3 days  | Ispitivači/Pituri (2)[200%]     | €1.912,00 | 89,6 hrs  | Pregled pripreme površine (steel work)          |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Pituri (2)[200%]     |             |     |
| 47 |           | Pregled brušenja zavarenih spojeva              | 5,6 days  | Thu 14.12.23 | Thu 21.12.23 | 22FS+3 days  | Ispitivači/Pituri (2)[200%]     | €1.912,00 | 89,6 hrs  | Pregled brušenja zavarenih spojeva              |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Pituri (2)[200%]     |             |     |
| 48 |           | Pregled pjskarenja površine tankova tereta      | 5,6 days  | Mon 1.1.24   | Mon 8.1.24   | 23FS+3 days  | Ispitivači/Pituri (2)[200%]     | €1.912,00 | 89,6 hrs  | Pregled pjskarenja površine tankova tereta      |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Pituri (2)[200%]     |             |     |
| 49 |           | Pregled bojenja tankova tereta                  | 5,6 days  | Thu 11.1.24  | Thu 18.1.24  | 24FS+3 days  | Ispitivači/Pituri (2)[200%]     | €1.912,00 | 89,6 hrs  | Pregled bojenja tankova tereta                  |     |     |             |     |     |             |     |     |             |     |     |             |     | Ispitivači/Pituri (2)[200%]     |             |     |
| 50 |           | Pregled stvrdnjavanja (hot curing)              | 2,8 days  | Tue 23.1.24  | Fri 26.1.24  | 25FS+3 days  | Ispitivači/Pituri (2)[200%]     | €1.016,00 | 44,8 hrs  | Pregled stvrdnjavanja (hot curing)              |     |     |             |     |     |             |     |     |             |     |     |             |     |                                 |             |     |

Project: Varijanta 1  
Date: Thu 6.7.23

|                  |  |                    |  |                       |  |                    |  |                 |  |
|------------------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Cjevarski radovi |  | Inactive Task      |  | Manual Summary Rollup |  | External Milestone |  | Manual Progress |  |
| Split            |  | Inactive Milestone |  | Manual Summary        |  | Deadline           |  |                 |  |
| Milestone        |  | Inactive Summary   |  | Start-only            |  | Critical           |  |                 |  |
| Summary          |  | Manual Task        |  | Finish-only           |  | Critical Split     |  |                 |  |
| Project Summary  |  | Duration-only      |  | External Tasks        |  | Progress           |  |                 |  |